S L. C. Hauson
622.33 Company
L3jhg Johnson hill
1989 Group (6 sites),
Dawson and
Richland Counties,

Montana, Mont A/E

JOHNSON HILL GROUP (6 SITES)
DAWSON AND RICHLAND COUNTIES, MONTANA
MONT A/E 88-46-117

September, 1989

JOHNSON HILL MINE SCHMIDT MINE NELSON MINE

STATE DOCUMENTS COLLECTION

FEB 26 1992

MONTANA STATE LIBRARY 1515 E. 6th AVE. HELENA, MONTANA 59620

PLEASE RETURN

# L. C. HANSON COMPANY

CONSULTING ENGINEERS & SURVEYORS
HELENA — GREAT FALLS — GLENDIVE



----

MONTANA STATE LIBRARY
S 622.33 L3jhg 1989 c.1
Johnson Hill Group (6 sites), Dawson and
3 0864 00073083 1

Ar in

. . 31

7.7

#### FINAL REPORT

JOHNSON HILL GROUP (6 SITES)
DAWSON AND RICHLAND COUNTIES, MONTANA
MONT A/E 88-46-117

September, 1989

JOHNSON HILL MINE
SCHMIDT MINE
NELSON MINE
GOSSEN MINE
LAMBERT II MINE
LAMBERT II NE MINE

Prepared for:
DEPARTMENT OF STATE LANDS
Abandoned Mine Reclamation Bureau
1625 11th Avenue
Helena, MT 59620

Prepared by: L.C. HANSON COMPANY P.O. Box 299 Helena, MT 59624


TOM KLEMPEL Project Engineer

DAVE MCCLOY AND BILL KRAMLICH Project Inspectors

# L. C. HANSON COMPANY

CONSULTING ENGINEERS & SURVEYORS
HELENA — GREAT FALLS — GLENDIVE

Digitized by the Internet Archive in 2014





#### FINAL REPORT

## JOHNSON HILL GROUP (6 SITES)

#### I. INTRODUCTION

# A. Project Objectives

The six projects were undertaken to alleviate the unsafe conditions resulting from each of the abandoned underground coal mines. The objectives of the work were: removing debris and structures, salvaging and replacing topsoil, backfilling and regrading subsidence features, disposing of waste piles, and closing mine openings. Revegetation of disturbed areas was accomplished by salvaging and replacing topsoil, fertilizing, seeding, and mulching. Fencing was installed to protect the revegetated areas from livestock.

#### B. History


The JOHNSON HILL, SCHMIDT, NELSON, GOSSEN, LAMBERT II AND LAMBERT II N.E. mines were all subsurface mines that supplied coal to the area communities and ranchers from the early 1900's through the 1950's. The JOHNSON HILL mine was converted to a strip mine in the 1950's but rural electrification and the great reduction in rural populations resulted in the closing of this mine as well as the other smaller mines.

## C. <u>Project Locations</u>

JOHNSON MINE	E	1/2	Sec	31	and W	1/2	Sec	32	T20N	R54E
SCHMIDT MINE					NW	1/4	Sec	34	T21N	R54E
NELSON MINE					NE	1/4	Sec	19	T20N	R53E
GOSSEN MINE					S	1/3	Sec	7	T20N	R53E
LAMBERT II MINE					SE	1/4	Sec	19	T22N	R55E
LAMBERT II NE MINE					NM	1/4	Sec	17	T22N	R55E

# D. <u>Site Description and Problems</u>

The land surrounding the mine sites is native grasslands and agricultural farm land. All of the mines are drifts into banks or hills on the outcropping coal seam. The mine sites are accessible by the public and located in areas used for outdoor recreation. The mine operators left the sites impacted with debris, abandoned structures, coal waste piles, and open adits and shafts. Areas of overburden have collapsed into mine workings, resulting in numerous surface depressions and open access into mine workings. None of the sites contain restraints or warning of the hazards that exist. Farm tractors collapsed the mine overburden on the JOHNSON HILL and the LAMBERT II mines while cultivating the fields.



#### II. DESCRIPTION OF RECLAMATION PROJECT

#### A. Project Planning

The planning for this project was similar to other reclamation projects completed by L.C. Hanson Company and the Montana Department of State Lands. Reclamation recommendations were determined from the results of data gathered through aerial photography, landowner/operator interviews, site visits, historical and courthouse records, research data, and extensive experience with similar projects.

## B. Chronological History

Pre-Bid Conference	September 12,	1988
Bid Opening	September 22,	1988
Award to Contractor	October 5,	1988
Contractor	MITCHELL BROTHERS,	INC.
Agreement	October 6,	
Notice to Proceed	October 18,	1988
Construction Began	October 24,	
Winter Shut-Down	November 18,	1988
Work Resumed	June 6,	1989
Construction Completed	July 28,	1989

#### C. Equipment

Salvaging and replacing topsoil, grading and backfilling subsided areas, closing mine openings, disposing of waste piles, disposing of debris/structures, and excavating banks were performed with the following equipment:

Caterpillar D-7 Dozer w/straight blade
Case 680E Backhoe w/front-end bucket
John Deere 690 Excavator
Michigan 110-11B Paddle Wheel Scraper
Terex TS-14 Scraper
International Truck w/4000 gal. water tank
International Truck w/3100 gal. water tank

Revegetation was completed with the following equipment:

Ford "N" Tractor
McCormick 6' Disc Drill
Tandem Disc
Aero Mulcher mounted on 2-ton truck
John Deere Crimping Disc



#### D. Construction Operations

The reclamation on each mine site was completed prior to beginning another site. The Contractor completed the work in the order outlined in the project documents for each site.

Debris cleanup and removal of structures were the first items of work performed. Some sites required gathering debris by hand while other mines needed a truck and loader. At the Landowner's request, items were salvaged and stockpiled on site. The remaining combustible debris was burned and the non-combustible was compacted and buried in the fill areas of the projects.

Following debris cleanup and structure removal, topsoil stripping was performed on all embankment and excavation areas. The topsoil was stockpiled for later replacement. Topsoil from accessible areas was stripped with the dozer while the backhoe and excavator removed topsoil from within subsidence or rough terrain areas.

Subsidence grading, contouring, and waste pile disposal were completed with the scrapers, dozer, and water trucks. Backfilling subsidence required the dump truck, water truck, and front-end loader on the backhoe. All embankment required compaction with rubber-tired equipment. Coal slack was buried in fill areas with 2' minimum cover of suitable material.

Adit earth seals were completed with the backhoe, excavator, dozer, and scrapers. Shaft seals were accomplished with the placement of a concrete cap.

Following all excavation and embankment work items, the scrapers and dozers replaced the topsoil to a uniform depth over all disturbed areas.

Revegetation was completed by first blending the broadcasted fertilizer into the topsoil with the disc. Then the drill applied the seed to the prepared seedbed, followed by mulch spreading and crimping. Disturbed areas within livestock grazing areas were fenced to protect new seed growth.

#### III. COST SUMMARY

# A. Final Payment Request and Reconciliation Change Order

A copy of the Final Payment Request and Reconciliation Change Order are contained in Appendix A. These documents contain the final quantities and costs for each work item.

3 - 8 9/89



#### B. Change Orders

Change Order No. 1 - TOTAL \$4635.63

Item #1 (JOHNSON HILL SITE)

Work Directive Change #2 - A new collapse was backfilled.

Item #2 (JOHNSON HILL MINE)

Work Directive Change #3 - Additional subsidence was backfilled.

Item #3 (SCHMIDT MINE)

Work Directive Change #4 - Additional mine opening was closed and additional subsidence was backfilled.

Item #4 (LAMBERT II MINE)

Work Directive Change #5 - An additional shaft was closed, a highwall was reduced, and a subsidence was backfilled.

Item #5 (BULLER MINE) - Added to project

Work Directive Change #6 - Hazards were alleviated at this site per D.S.L. directive. The work included closing mine openings, disposing waste piles, and revegetating.

Item #6 (SOUTH FORK MINE) - Added to project

Work Directive Change #7 - Hazards were alleviated at this site per D.S.L. directive. The work included debris cleanup, closing mine openings, backfilling subsidence, and revegetating.

Item #7 Reconciliation of Final Quantities



# C. Costs Per Site/Unit

COST SUMMARY

#### JOHNSON HILL MINE

ITEM	*TOTAL COST	UNITS	COST/UNIT
WORTH TELETON	¢ 1500	CIME	¢ 1500/0700
MOBILIZATION	\$ 1500	SITE	\$ 1500/SITE
REMOVAL OF STRUCTURES	\$ 500	SITE	\$ 500/SITE
DEBRIS CLEANUP	\$ 500	SITE	\$ 500/SITE
SALVAGE & REPLACE TOPSOIL	\$ 1274	1593 C.Y.	\$ 0.80/CY
CLOSE MINE OPENINGS			·
A. ADITS	\$ 700	2 EACH	\$ 350 EACH
B. SHAFTS	\$ 1200	1 EACH	\$ 1200 EACH
WASTE PILE DISPOSAL	\$28000	SITE	\$28000/SITE
SUBSIDENCE BACKFILL	\$ 143	143 C.Y.	\$ 1.00/CY
PROVIDE WATER	\$ 3435	343.5 MGAL	\$ 10/MGAL
REVEGETATION	\$ 6397	5.75 ACRE	\$ 1113/ACRE
FARM FENCE	\$ 3111	2539 L.F.	\$ 1.23/LF
TOTAL	\$46760	5.75 ACRE	\$ 8132/ACRE

<sup>\*</sup> Rounded to nearest whole dollar

# COST SUMMARY

## SCHMIDT MINE

ITEM	*TOTAL COST	UNITS	COST/UNIT
MOBILIZATION	\$ 700	SITE	\$ 700/SITE
DEBRIS CLEANUP	\$ 50	SITE	\$ 50/SITE
SALVAGE & REPLACE TOPSOIL	\$ 236	118 C.Y.	\$ 2.00/CY
CLOSE MINE OPENINGS			
A. ADITS	\$ 1000	2 EACH	\$ 500 EACH
B. SHAFTS	\$ 1000	2 EACH	\$ 500 EACH
REVEGETATION	\$ 480	0.28 ACRE	\$ 1715/ACRE
TOTAL	\$ 3466	0.28 ACRE	\$12379/ACRE
			•

<sup>\*</sup> Rounded to nearest whole dollar



#### COST SUMMARY

# NELSON MINE

ITEM	*TOTAL COST	UNITS	COST/UNIT
MOBILIZATION DEBRIS CLEANUP SALVAGE & REPLACE TOPSOIL WASTE PILE DISPOSAL SUBSIDENCE GRADING PROVIDE WATER REVEGETATION	\$ 500 \$ 200 \$ 1128 \$ 2000 \$ 750 \$ 165 \$ 2448	SITE SITE 902 C.Y. SITE SITE 16.5 MGAL 2.2 ACRE	\$ 500/SITE \$ 200/SITE \$ 1.25/CY \$ 2000/SITE \$ 750/SITE \$ 10/MGAL \$ 1113/ACRE
TOTAL	\$ 7190	2.2 ACRE	\$ 3268/ACRE

<sup>\*</sup> Rounded to nearest whole dollar

# COST SUMMARY

#### GOSSEN MINE

ITEM	*TOTAL COST	UNITS	COST/UNIT
MOBILIZATION	\$ 1500	SITE	\$ 1500/SITE
DEBRIS CLEANUP	\$ 100	SITE	\$ 100/SITE
SALVAGE & REPLACE TOPSOIL	\$ 312	208 C.Y.	\$ 1.50/CY
CLOSE MINE OPENINGS			
A. ADITS	\$ 1000	1 EACH	\$ 1000 EACH
B. SHAFTS	\$ 1000	1 EACH	\$ 1000 EACH
SUBSIDENCE GRADING	\$ 750	SITE	\$ 750/SITE
PROVIDE WATER	\$ 25	2.5 MGAL	\$ 10/MGAL
REVEGETATION	\$ 681	0.42 ACRE	\$ 1623/ACRE
FARM FENCE	\$ 1249	743 L.F.	\$ 1.68/LF
TOTAL	\$ 6618	0.42 ACRE	\$15757/ACRE

<sup>\*</sup> Rounded to nearest whole dollar



# COST SUMMARY

# LAMBERT II MINE

ITEM	*TOTAL COST	UNITS	COST/UNIT
MOBILIZATION DEBRIS CLEANUP SALVAGE & REPLACE TOPSOIL SUBSIDENCE BACKFILL WASTE PILE DISPOSAL SUBSIDENCE GRADING PROVIDE WATER REVEGETATION	\$ 900 \$ 100 \$ 554 \$ 882 \$ 150 \$ 500 \$ 38 \$ 1709	SITE SITE 554 C.Y. 882 C.Y. SITE SITE 2.5 MGAL 1.25 ACRE	\$ 900/SITE \$ 100/SITE \$ 1.00/CY \$ 1.00/CY \$ 150/SITE \$ 500/SITE \$ 15/MGAL \$ 1367/ACRE
TOTAL	\$ 4833	1.25 ACRE	\$ 3866/ACRE

<sup>\*</sup> Rounded to nearest whole dollar

COST SUMMARY

#### LAMBERT II NE MINE

ITEM	*TOTAL CO	ST UNITS	COST/UNIT
MOBILIZATION	\$ 176	SITE	\$ 176/SITE
SALVAGE & REPLACE TOPSOIL	\$ 375	375 C.Y.	\$ 1.00/CY
WASTE PILE DISPOSAL	\$ 100	SITE	\$ 100/SITE
CLOSE MINE OPENINGS A. ADITS	\$ 500	1 EACH	\$ 500 EACH
B. SHAFTS	\$ 600	1 EACH	
SUBSIDENCE GRADING	\$ 310	SITE	\$ 310/SITE
PROVIDE WATER REVEGETATION	\$ 25 \$ 1389	2.5 MGAI 1.10 ACRE	•
THE VIOLETTION	Å 1369	1.10 ACRE	7 1203/ACRE
TOTAL	\$ 3475	1.10 ACRE	\$ 3159/ACRE

<sup>\*</sup> Rounded to nearest whole dollar



#### TV. SUMMARY

# A. <u>Completed Reclamation</u>

The reclamation work was completed in 50 days, or 69% of the allowable Contract time. The TOTAL COST of the project was \$79,285.26, which is 106% of the original Contract estimate.

#### B. Comments

Mitchell Brothers, Inc. completed all the work with full cooperation and to a high level of workmanship. The project involved work at eight (8) different sites with ten (10) individual landowners. The Contractor's efforts to cooperate with these landowners helped the job progress smoothly. The AML staff at the Department of State Lands also contributed to the success of the project by coordinating all activities with the landowners and by handling construction-phase questions in a prompt manner.

The completed project complies with the Contract requirements and L.C. Hanson Company has recommended acceptance of the project to the Montana Department of State Lands.

#### V. SLIDE LOGS

The Slides and Slide Log are contained in Appendix B.

#### VI. PLAN SHEETS

Copies of the Plans are contained in Appendix C.

#### VII. PROFESSIONAL SERVICES

An Analysis of Professional Service Fees is contained in Appendix D.

8 - 8







# RECEIVED

Payment Request No. Two (2) Final

AUG 15 1989

From: November 19, 1988 To: June 28, 1989

E. C. HANSON CO.

Project Name & Number: Johnson Hill Group (6 Sites) Mont. A/E 88-46-117

Location: Dawson and Richland Name of Contractor: Mitchell Bros. Inc.

Counties

Address: P.O. Box 736, Glendive, MT 59330

Summary Of Project Status	· · · · · · · · · · · · · · · · · · ·
Amount of Original Contract Work	\$74,649.63
Amount of Approved Change Order(s) Work	4,635.63
TOTAL CONTRACT AMOUNT	\$79,285.26
Contract Time Used to Date	50 Days
Percentage of Contract Time Used	69%
Percentage of Contract Amount Earned	100%
Amount of Original Contract Work Completed	\$72,342.41
Amount of Authorized Overruns (Underruns) Completed	(2,307.22)
Amount of Approved Change Order(s) Work Completed	6,942.85
Amount for Materials On Site	0.00
AMOUNT OF ALL WORK COMPLETED TO DATE	79,285.26
TOTAL AMOUNT Earned To Date	79,285.26
Less Previous Amount Earned	48,555.66
Amount Payable This Period	30,729.60
Less 1% Gross Receipts Tax	307.30
TOTAL DUE CONTRACTOR THIS PERIOD	\$30,422.30
Requested By: Mitchell Bros. Inc. (Contractor)	Date: 7/3//89
Checked By: L.C. Hanson Co. Man (Engineer)	Date: 8/7/89
Approved By: Department of State Lands Abandoned Mine Reclamation Bureau (Owner)	Date: <u>8/8/89</u>



PROJECT	:Johnson Hill Group (6 Sites)	HONT	A/E 88-46-117			Pag	e 2 Of 12
SCH.I	- Johnson Hill Mine	ITEMIZATION OF	QUANTITIES A	ND COSTS	•		
ITEM NO.	     DESCRIPTION 	     ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF   WORK  COMPLETED   THIS   REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	  % OF   EST.   QUANT.   COMP.
1	  Mobilization	1.0 L.S.	1500.00	0.00	1.00	1500.00	100*
2	Removal of Structures	   1.0 L.S.	500.00	0.00	1.00	500.00	100*
3	Debris Cleanup	1.0 L.S.	500.00	0.00	1.00	500.00	100*
4	  Salvage & Replace Topsoil	2400.0 C.Y.	0.80	0.00	1593.00	1274.40	100*
5	Close Mine Openings		 		   	 	
•••••	A. Adits	2.0 EACH	350.00	0.00	2.00	700.00	100*
	B. Shafts	1.0 EACH	600.00	0.00	2.00	1200.00	100*
6	Waste Pile Disposal	1.0 L.S.	28000.00	0.00	1.00	28000.00	100*
7	Subsidence Backfill	60.0 C.Y.	1.00	0.00	143.00	143.00	100*
8	Provide Water	646.2 MGAL	10.00	0.00	343.50	3435.00	100*
9	Fertilizer	5.0 AC	92.50	0.00	5.75	531.88	100*
10	Seed	5.0 AC	420.00	0.00	5.75	2415.00	100*
11	Mulch	5.0 AC	600.00	0.00	5.75	3450.00	100*
12	Farm Fence - Type F-3M	2320.0 L.F.	0.80	0.00	2539.00	2031.20	100*
13	Double Panel	8.0 EACH	90.00	0.00	9.00	810.00	100*
14	Single Panel	3.0 EACH	75.00	0.00	2.00	150.00	100*
15	F-3 Farm Fence Gate	16 L.F.	7.50	0.00	16.00	120.00	100*
	Total - Schedule I					46760.48	 

<sup>\*</sup> Work completed on this item



PROJECT	: Johnson Hill Group (6 Sites)	MONT	A/E 88-46-117	•••••	••••••	Pag	e 3 Of 12
SCH.I	I - Schmidt Mine	ITEMIZATION OF	QUANTITIES A	NO COSTS	•		
ITEM NO.	     DESCRIPTION 	   ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.
1	Mobilization	1.0 L.S.	700.00	1.00	1.00	700.00	100
2	Debris Cleanup	1.0 L.S.	50.00	1.00	1.00	50.00	100
3	Salvage & Replace Topsoil	60.0 C.Y.	2.00	118.00	118.00	236.00	100
4	Close Mine Openings					 	   
	A. Adits	1.0 EACH	500.00	2.00	2.00	1000.00	100
	B. Shafts	2.0 EACH	500.00	2.00	2.00	1000.00	100
5	  Provide Water	4.3 MGAL	15.00	0.00	0.00	0.00	100
6	  Fertilizer	0.1 AC	185.00	0.28	0.28	51.80	100
7	Seed	0.1 AC	630.00	0.28	0.28	176.40	100
,8	  Mulch	0.1 AC	900.00	0.28	0.28	252.00	100
••••	   	   	 	    		 	
•••••	   1	    				 	
	Sub Total - Schedule II	 				3466.20	
	   Total					50226.68	•••••

<sup>\*</sup> Work completed on this item



PROJECT	:Johnson Hill Group (6 Sites)	HORT /	VE 88-46-117		• • • • • • • • • • • • • • • • • • • •	Pag	e 4 Of 12
SCH.I	II - Nelson Mine	ITEMIZATION OF	QUANTITIES A	ND COSTS	:		
ITEM	     DESCRIPTION 	     ESTIMATED   PLAN   QUANTITY	   UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.
1	Mobilization	1.0 L.S.	500.00	0.00	1.00	500.00	100*
2	Debris Cleanup	1.0 L.S.	200.00	0.00	1.00	200.00	100*
3	Salvage & Replace Topsoil	1000.0 C.Y.	1.25	0.00	902.20	1127.75	100*
4	Waste Pile Disposal	1.0 L.S.	2000.00	0.00	1.00	2000.00	100*
5	Subsidence Grading	1.0 L.S.	750.00	0.00	1.00	750.00	100*
6	Provide Water	58.0 MGAL	10.00	0.00	16.50	165.00	100*
7	Fertilizer	2.0 AC	92.50	0.00	2.20	203.50	100*
8	Seed	2.0 AC	420.00	0.00	2.20	924.00	100*
9	Mulch	2.0 AC	600.00	0.00	2.20	1320.00	100*
	   	   		 			••••••
	Sub-Total - Schedule III					7190.25	
	Total					57416.93	

<sup>\*</sup> Work completed on this item



PROJECT:Johnson Hill Group (6 Sites) MONT A/E 88-46-117 Page 5 Of 12											
SCH.IV - Gossen Mine ITEMIZATION OF QUANTITIES AND COSTS											
       ITEM   NO.	     DESCRIPTION 	     ESTIMATED   PLAN   QUANTITY	   UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.				
1	Mobilization	1.0 L.S.	1500.00	1.00	1.00	1500.00	100*				
   2	Debris Cleanup	1.0 L.S.	100.00	1.00	1.00	100.00	100*				
3	Salvage & Replace Topsoil	270.0 C.Y.	1.50	208.00	208.00	312.00	100*				
   4	Close Hine Opening		   								
 	A. Adit	1.0 EACH	1000.00	1.00	1.00	1000.00	100*				
	B. Shaft	1.0 EACH	1000.00	1.00	1.00	1000.00	100*				
5	Subsidence Grading	1.0 L.S.	750.00	1.00	1.00	750.00	100*				
6	Provide Water	20.9 MGAL	10.00	2.50	2.50	25.00	100*				
7	Fertilizer	0.5 AC	92.50	0.42	0.42	38.85	100*				
8	Seed	0.5 AC	630.00	0.42	0.42	264.60	100*				
9	Mulch	0.5 AC	900.00	0.42	0.42	378.00	100*				
10	Farm Fence - Type F-3M	600.0 L.F.	0.80	743.00	743.00	594.40	100*				
11	Double Panel	4.0 EACH	90.00	4.00	4.00	360.00	100*				
12	Single Panel	1.0 EACH	75.00	1.00	1.00	75.00	100*				
13	Terminal Post	4.0 EACH	25.00	4.00	4.00	100.00	100*				
14	F-3 Farm Fence Gate	16.0 L.F.	7.50	16.00	16.00	120.00	100*				
	Sub-Total - Schedule IV					6617.85	 				
	Total					64034.78					

<sup>\*</sup> Work completed on this item



PROJECT: Johnson Hill Group (6 Sites) MONT A/E 88-46-117 Page 6 Of 12											
SCH.V - Lambert II Nine ITEMIZATION OF QUANTITIES AND COSTS											
      ITEM   NO.	     DESCRIPTION	     ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.				
1	Mobilization	1.0 L.S.	900.00	1.00	1.00	900.00	100*				
   2	Debris Cleanup	1.0 L.S.	100.00	1.00	1.00	100.00	100*				
3	Salvage & Replace Topsoil	612.0 C.Y.	1.00	554.00	554.00	554.00	100*				
4	Subsidence Backfill	763.0 C.Y.	1.00	882.00	882.00	882.00	100*				
5	Waste Pile Disposal	1.0 L.S.	150.00	1.00	1.00	150.00	100*				
6	Subsidence Grading	1.0 L.S.	500.00	1.00	1.00	500.00	100*				
7	Provide Water	30.0 MGAL	15.00	2.50	2.50	37.50	100*				
8	Fertilizer	1.3 AC	92.50	1.25	1.25	115.63	100*				
9	Seed	1.3 AC	525.00	1.25	1.25	656.25	100*				
10	Mulch	1.3 AC	750.00	1.25	1.25	937.50	100*				
   	   		   	        ^	   	   	   				
	Sub-Total - Schedule V	 		      	    	4832.88					
	Total					68867.66					

<sup>\*</sup> Work completed on this item



PROJECT	PROJECT: Johnson Hill Group (6 Sites) MONT A/E 88-46-117 Page 7 Of 12							
V.KOZ	I - Lambert II NE Mine	ITEMIZATION OF	QUANTITIES A	NO COSTS	,	•		
    ITEM   NO.	     DESCRIPTION	     ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF	
	Mobilization	1.0 L.S.	176.00	1.00	1.00	176.00	100*	
2	Salvage & Replace Topsoil	460.0 C.Y.	1.00	375.00	375.00	375.00	100*	
3	Waste Pile Disposal	1.0 L.S.	100.00	1.00	1.00	100.00	100*	
4	Close Mine Openings					   		
5	A. Adits	1.0 EACH	500.00	1.00	1.00	500.00	100*	
6	B. Shafts	1.0 EACH	600.00	1.00	1.00	600.00	100*	
7	Subsidence Grading	1.0 L.S.	310.00	1.00	1.00	310.00	100*	
8	Provide Water	31.0 MGAL	10.00	2.50	2.50	25.00	100*	
9	Fertilizer	1.0 AC	92.50	1.10	1.10	101.75	100*	
10	Seed	1.0 AC	420.00	1.10	1.10	462.00	100*	
11	Mulch	1.0 AC	750.00	1.10	1.10	825.00	100*	
12				   				
13				   				
14				,				
15								
16								
	Sub-Total - Schedule VI					3474.75		
	Total					72342.41		

<sup>\*</sup> Work completed on this item



PROJECT	:Johnson Hill Group (6 Sites)	MONT	A/E 88-46-117		******	Pag	e 8 Of 12
John	son Hill Site	ITEMIZATION OF	QUANTITIES A	NO COSTS			
ITEM NO.	   DESCRIPTION 	  -   ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   % OF   EST.   QUANT.   COMP.
	Change Order No. 1	   	'   	 	 		
	JOHNSON HILL SITE	 	,   	,   	 	   	   
1	Work Directive Change #2	   	'   	 	 	,   	
	Backfill New Collapse		'   	 	'   	   	   
•••••	a.TEREX TS-14 Scraper	1.00 HRS	100.00	1.00	1.00	100.00	100
	b.CASE 680E Backhoe	1.75 HRS	49.97	1.75	1.75	87.45	100
2	Work Directive Change #3		 	 		] 	
	Additional Subsidence		 	 	   		1
******	a.TEREX TS-14 Scraper	0.75 HRS	100.00	0.75	0.75	75.00	100
	b.CASE 680E Backhoe	0.25 HRS	49.97	0.25	0.25	12.49	100
			   	!   !		    	   
	1		 				
• • • • • •	     Sub-Total - This Page	]	 	    		      274.94	

<sup>\*</sup> Work completed on this item



PROJECT	:Johnson Hill Group (6 Sites)	HONT	A/E 88-46-117		••••••	Pag	e 9 Of 12
Scha	nidt Mine	ITEMIZATION OF	QUANTITIES A	ND COSTS	:		
ITEM NO.	   DESCRIPTION 	     ESTIMATED   PLAN   QUANTITY	   UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF UNITS OF COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.
	Change Order No. 1 (Cont'd)       SCHMIDT MINE	 	   	   !	   !	   	 
	Work Directive Change #4    Close Mine Opening & Backfill		     	     	       	     	     
••••••	Subsidence	4.50 HRS	     58.24     49.97	j		j	j
	c. CAT D-7 Dozer	1.50 HRS	81.29			j	100 <sup>1</sup>   100 <sup>1</sup>
	d. Dump Truck       	2.00 HRS	54.42     	2.00      	2.00      	108.84 	100 <sup>1</sup>     
	        Sub-Total - This Page			      		717.73	
				 	••••••	 	•••••

<sup>\*</sup> Work completed on this item



PROJECT	:Johnson Hill Group (6 Sites)	HONT	A/E 88-46-117	,	•••••	Pag	• 10 Of 12
Lamb	ert II Hine	ITEMIZATION OF	QUANTITIES A	NO COSTS	•		
I I I I TEN I NO.	 	     ESTIMATED   PLAN   QUANTITY	   UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.
j	Change Order No. 1 (Cont'd)   LAMBERT II MINE		   	   	    	   	    
j	Work Directive Change #5     Close Additional Shaft,		    	    	    	      	      
j	Reduce Highwall & Backfill    Subsidence		    	    	    	    	      
   	a. Shaft Closure, U.C.P	1.00 EACH	      1000.00	1.00	1.00	      1000.00	      100 *
   	b. J.D. 690A Excavator	4.50 HRS	58.24 	4.50 	4.50	262.08	100 *
     	      		     	      ,*   	      		    
   	        Sub-Total - This Page			   	    	1262.08	   
 	 			 	 		l

<sup>\*</sup> Work completed on this item



PROJECT	:Johnson Hill Group (6 Sites)	HONT	A/E 88-46-117		••••••	Pag	e 11 Of 12
Bull	er Mine	ITEMIZATION OF	QUANTITIES A	ND COSTS	· •		
    ITEM   NO.	     DESCRIPTION 	     ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	TOTAL COST OF COMPLETED WORK	% OF   EST.   QUANT.   COMP.
	Change Order No. 1 (Cont'd)	 	   	'   	'   	'   	   
	BULLER MINE	   	   	 	'   	,   	
5	Work Directive Change #6	   	'   	 	'   	 	,   
	Alleviate Hazards at Named	   	,   	 	'   	,   	'   
	  Mine as per D.S.L. Directive. 	 	 	 	'   	'   	'   
 		   	   	 	'   	   	 
	  Openings, Waste Pile Disposal	 	   	,   	'   	,   	 
	& Revegetation.		   	,   	   	 	   
	a. TEREX TS-14 Scraper	14.00 HRS	100.00	14.00	14.00	1400.00	100 *
	b. CAT D-7 Dozer	18.50 HRS	81.29	18.50	18.50	1503.87	100 *
	c. Tractor Truck w/ Lowboy	1.5 HRS	64.04	1.50	1.50	96.06	100 *
	d. Revegetation	0.2 AC	1715.00	0.16	0.16	274.40	100 *
	 			, <u>, , , , , , , , , , , , , , , , , , </u>			   
	Sub-Total - This Page				•••••	3274.33	
					İ		i

<sup>\*</sup> Work completed on this item



PROJECT	T:Johnson Hill Group (6 Sites)	MONT	A/E 88-46-117		******	Pag	e 12 Of 1
South Fork Mine ITEMIZATION OF QUANTITIES AND COSTS							
ITEM NO.	     DESCRIPTION 	   ESTIMATED   PLAN   QUANTITY	     UNIT   BID   PRICE	UNITS OF WORK COMPLETED THIS REQUEST	UNITS OF WORK COMPLETED TO DATE	   TOTAL   COST OF  COMPLETED   WORK	% OF   EST.   QUANT.   COMP.
	Change Order No. 1 (Cont'd)	   	     	   	     	     	   
6	Work Directive Change #7	   	     	   	     	     	   
	Work Included Debris Cleanup,		     	     !	   	   	     !
	Close Mine Opening &     Subsidence Backfill.		   	   	   	   	
	a. TEREX TS-14 Scraper	9.00 HRS	100.00	9.00	<b>9.</b> 00	900.00	   100 
	b. CASE 680E Backhoe	9.00 HRS	49.97	9.00	9.00	449.73	100
•••••	c. Tractor Truck w/ Lowboy      	1.00 HRS	64.04 	1.00 	1.00      	64.04	100   
7	Reconciliation of Final     Quantities	1.00 L.S.	-2307.22	      1.00	1.00	-2307.22	100
	Sub-Total - This Date			   		907 / 5	
••••	Sub-Total - This Page     Total - Change Order No. 1			    	      	-893.45     4635.63	•••••
	TOTAL - PAY REQUEST NO. 2					79285.26	

<sup>\*</sup> Work completed on this item



# RECEIVED

AUG 15 1989

L. C. HANSON CO.

#### 2.12 CHANGE ORDER

Order No. One (1)

Date: <u>July 26</u>, 1989

Agreement Date: October 6, 1989

NAME OF PROJECT: JOHNSON HILL SITE ( 6 SITES)

OWNER: MONTANA DEPARTMENT OF STATE LANDS - AML BUREAU

CONTRACTOR: MITCHELL BROTHERS, INC. Box 736, Glendive, MT 59330

Change Orders must be accompanied by an itemized cost breakdown. You are hereby requested to comply with the following changes from the Contract Documents. (Show separate costs for materials, labor, equipment and miscellaneous. Show percent where applicable.)

		C	OST OF C	HANGES		TOTAL	
NO NO	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	MATERIALS	LABOR	EQUIP	MISC.	COST	TOTAL COST
JOHNSC	M HILL SITE						
1. 1	J.D.C. #2 - Backfill new collapse.						
á	. TEREX TS-14 Scraper	Incl.	Incl.	1.0 HR	Incl.	100.00	\$ 100.00
t	case 680E Backhoe	Incl.	Incl.	1.75 HR	Incl.	49.97	87.45
2. k	J.D.C. #3 - Additional subsidence						
a	. TEREX TS-14 Scraper	Incl.	Incl.	0.75 HR	Incl.	100.00	75.00
E	CASE 680E Backhoe	Incl.	Incl.	0.25 HR	Incl.	49.97	12.49
SCHMID	T MINE						
3. W	.D.C. #4 - Close mine openings and						
b	ackfill subsidence.						
a	. J.D. 690A Excavator	Incl.	Incl.	4.5 HR	Incl.	58.24	262.08
b	. CASE 580C Backhoe	Incl.		4.5 HR	Incl.	49.97	224.87
С	. CAT D-7 Dozer	Incl.		1.5 HR	Incl.	81.29	121.94
d	. Dump Truck	Incl.	Incl.	2.0 HR	Incl.	54.42	108.84
AMBER	T II MINE						
4. W	.D.C. #5 - Close additional shaft, reduce						
h	ighwall and backfill subsidence.						
	. Shaft closure - Unit Contract Price -						
	GOSSEN MINE	1.0 EA	Incl.	Incl.	Incl.	1000.00	1000.00
b	. J.D. 690A Excavator	Incl.	Incl.	4.5 HR	Incl.	58.24	262.08
ULLER	MINE						
5. W	.D.C. #6 - Alleviate hazards at named mine						
	s per DSL directive. Work included closing						
m	ine openings, waste pile disposal, and re-						
V	egetation.						
	. TEREX TS-14 Scraper	Incl.	Incl.	14.0 HR	Incl.	100.00	1400.00
	. CAT D-7 Dozer	Incl.	Incl.	18.5 HR	Incl.	81.29	1503.87
	Tractor Truck w/Lowboy	Incl.	Incl.	1.5 HR	Incl.	64.04	96.06
d.	Revegetation	0.16 AC	Incl.	Incl.	Incl.	1715.00	274.40




		Œ	COST OF CHANGES				
	PTION OF CHANGES - ESTIMATED MUNITS	MATERIALS	LABOR	EQUIP	MISC.	COST	TOTAL COST
UTN FORK N	IE .						
as per D	7 - Alleviate hazards at named mine SL directive. Work included debris close mine opening, and subsidence	3					
	K TS-14 Scraper	Incl.		9.0 HR	Incl.	100.00	900.00
b. CASE	680E Backhoe	Incl.		9.0 HR	Incl.	49.97	449.73
c. Trac	tor Truck w/Lowboy	Incl.	Incl.	1.0 HR	Incl.	64.04	64.04

The completion date as set forth in the Contract Documents shall be increased by  $\underline{\sf SEVEN}$  (7) calendar days.

Description and Justification for Change:

1. See Work Directive Changes for DESCRIPTION and JUSTIFICATION.



## SURETY CONSENT

The Surety hereby consents to the aforementioned Contract Change Order and agrees that its bond or bonds shall apply and extend to the Contract as thereby modified or amended per this Change Order. The principal and the Surety further agree that on or after execution of this consent, the penalty of the applicable Performance Bond or Bonds is hereby increased by Four Thousand Six Hundred Thirty Five and 63/100
(\$ $4,635.63$ ) (One hundred percent (100%) of the Change Order amount) and
the penalty of the applicable Payment Bond or Bonds is hereby increased by Four
Thousand Six Hundred Thirty Five and 63/100(\$_4,635.63) (One hundred
percent (100%) of the Change Order amount).
COUNTERSIGNED BY MONTANA RESIDENT AGENT SURETY
3S Insurance Montana, Inc.  Transamerica Premier Insurance Company  Transamerica Premier Insurance Company
By: Kpw. Vander unter
Montana Resident Agent  Kip W. Vandeventer, Attorney-in-fact
Recommended by: L.C. Hanson Company allau W Type, Engineer
Accepted by: Witchell Bros Inc The Contractor
Accepted by: Mitchell Bros Inc



PROJECT: JOHNSON HILL GROUP (6 SITES)
MONT A/E 88-46-117

## RECONCILIATION OF FINAL QUANTITIES


ITEM NO.	DESCRIPTION	ESTIMATED QUANTITY	ACTUAL QUANTITY	CHANGE IN PRICE
SCHEDU	JLE I - JOHNSON HILL MINE			
4.	SALV & REPLACE TOPSOIL	2400 C.Y.	1593 C.Y.	<b>-</b> \$ 645.60
5.	CLOSE MINE OPENINGS	1 EACH	2 173 011	
_	B. SHAFTS	60 C.Y.	2 EACH 143 C.Y.	+ 600.00
7.	SUBSIDENCE BACKFILL PROVIDE WATER	646.2 MGAL	343.5 C.Y.	- 3027.00
8. <sup>,</sup>	FERTILIZER	5.0 ACRE	5.75 ACRE	+ 69.38
10.	SEED	5.0 ACRE	5.75 ACRE	+ 315.00
11.	MULCH	5.0 ACRE	5.75 ACRE	+ 450.00
12.	FARM FENCE - TYPE F-3M		2539 L.F.	+ 175.20
13.	DOUBLE PANEL	8 EACH	9 EACH	+ 90.00
14.	SINGLE PANEL	3 EACH	2 EACH	<del>-</del> 75.00
			Sub-Total	<b>-</b> \$ 1965.02
3. 4.	SALV & REPLACE TOPSOIL CLOSE MINE OPENINGS A. ADITS	60 C.Y. 1 EACH	118 C.Y. 2 EACH	+\$ 116.00 + 500.00
5.	PROVIDE WATER	4.3 MGAL	0 MGAL	- 64.50
6.	FERTILIZER	0.1 ACRE	0.28 ACRE	+ 33.30
7.	SEED	0.1 ACRE	0.28 ACRE	+ 113.40
8.	MULCH	0.1 ACRE	0.28 ACRE	+ 162.00
			Sub-Total	+\$ 860.20
SCHEDU	LE III - NELSON MINE			
3.	SALV & REPLACE TOPSOIL	1000 C.Y.	902.2 C.Y.	+\$ 122.25
6.	PROVIDE WATER	58.0 MGAL	16.5 MGAL	- 415.00
7.	FERTILIZER	2.0 ACRE	2.2 ACRE	+ 18.50
8.	SEED	2.0 ACRE	2.2 ACRE	+ 84.00
9.	MULCH	2.0 ACRE	2.2 ACRE	+ 120.00
			Sub-Total	-\$ 314.75




PROJECT: JOHNSON HILL GROUP (6 SITES)
MONT A/E 88-46-117

## RECONCILIATION OF FINAL QUANTITIES

ITEM NO.	DESCRIPTION	ESTIMATED QUANTITY	ACTUAL QUANTITY	CHANGE IN PRICE
SCHEDU	ILE IV - GOSSEN MINE			
3. 6. 7. 8. 9.	SALV & REPLACE TOPSOIL PROVIDE WATER FERTILIZER SEED MULCH FARM FENCE - TYPE F-3M	270 C.Y. 20.9 MGAL 0.5 ACRE 0.5 ACRE 0.5 ACRE 600 L.F.	208 C.Y. 2.5 MGAL 0.42 ACRE 0.42 ACRE 0.42 ACRE 743 L.F.	-\$ 93.00 - 184.00 - 7.40 - 50.40 - 72.00 + 114.40
			Sub-Total	-\$ 292.40
3. 4. 7.	LE V - LAMBERT II MINE  SALV & REPLACE TOPSOIL SUBSIDENCE BACKFILL PROVIDE WATER	612 C.Y. 763 C.Y. 30.0 MGAL	554 C.Y. 882 C.Y. 2.5 MGAL Sub-Total	-\$ 58.00 + 119.00 - 412.50 -\$ 351.50
SCHEDU	LE VI - LAMBERT II NE MIN	<u>E</u>		
3. 8. 9. 10.	SALV & REPLACE TOPSOIL PROVIDE WATER FERTILIZER SEED MULCH	460 C.Y. 31.0 MGAL 1.0 ACRE 1.0 ACRE 1.0 ACRE	375 C.Y. 2.5 MGAL 1.1 ACRE 1.1 ACRE 1.1 ACRE Sub-Total	-\$ 85.00 - 285.00 + 9.25 + 42.00 + 75.00
	TOTAL SCHEDULE	es I - VI		-\$ 2307.22





	•	
	,	

## SLIDE LOG

## JOHNSON HILL GROUP

1.	11/88	Johnson Hill Site - Aerial during construction.
2.	11/88	Johnson Hill Site - Aerial during construction.
3.	11/88	Johnson Hill Site - Items salvaged for Landowner.
4.	11/88	Johnson Hill Site - Removal of debris from pit.
5.	11/88	Johnson Hill Site - Debris cleanup.
, 6.	11/88	Johnson Hill Site - Debris cleanup.
7.	11/88	Johnson Hill Site - Salvaging topsoil w/backhoe.
8.	11/88	Johnson Hill Site - Salvaging topsoil w/backhoe.
9.	11/88	Johnson Hill Site - Removing slack pile.
10.	11/88	Johnson Hill Site - Disposing of coal waste.
11.	11/88	Johnson Hill Site - Coal waste embankment.
12.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.
13.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.
14.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.
15.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.
16.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.
17.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.
18.	11/88	Johnson Hill Site - Burying coal waste/reducing slopes.



- 19. 11/88 Johnson Hill Site Burying coal waste/reducing slopes.
- 20. 11/88 Johnson Hill Site Burying coal waste/reducing slopes.
- 21. 11/88 Johnson Hill Site Waste Pile #1 prior to removal.
- 22. 11/88 Johnson Hill Site Waste Pile #2 prior to removal.
- 23. 11/88 Johnson Hill Site Removal of Waste Pile #1.
- 24. 11/88 Johnson Hill Site Removal of Waste Pile #2.
- 25. 11/88 Johnson Hill Site Removal of Waste Pile #3.
- 26. 11/88 Johnson Hill Site Watering fill for compaction.
- 27. 11/88 Johnson Hill Site Watering fill for compaction.
- 28. 11/88 Johnson Hill Site Dozer pushing scraper.
- 29. 11/88 Johnson Hill Site Embankment placed along coal seam.
- 30. 11/88 Johnson Hill Site Backhoe preparing adit for closure.
- 31. 11/88 Johnson Hill Site Backhoe preparing adit for closure.
- 32. 11/88 Johnson Hill Site Backhoe preparing adit for closure.
- 33. 11/88 Johnson Hill Site Backhoe closing adit.
- 34. 11/88 Johnson Hill Site Airshaft prior to closure.
- 35. 11/88 Johnson Hill Site Open airshaft.
- 36. 11/88 Johnson Hill Site Open airshaft.
- 37. 11/88 Johnson Hill Site Open airshaft.
- 38. 11/88 Johnson Hill Site Backhoe placing concrete shaft closure.



Johnson Hill Site - Concrete shaft closure in 39. 11/88 place. Johnson Hill Site - Completed site grading. 40. 11/88 Schmidt Mine - Aerial preconstruction view. 41. 10/88 Ground view prior Schmidt Mine to 42. 7/87 construction. Schmidt Mine - Site backfilling and grading. 43. 6/89 Schmidt Mine - Mulching disturbed area. 6/89 44. Schmidt Mine - Site backfilling and grading. 45. 6/89 Aerial Nelson Mine view prior to 46. 11/88 construction. Aerial view Mine prior Nelson to 47. 11/88 construction. Nelson Mine Aerial view prior 48. 11/88 to construction. Nelson Mine - Ground view of waste pile prior 49. 11/88 to construction. 50. 11/88 Nelson Mine - Construction in progress topsoil pile on right. Nelson Mine - Regrading areas. 51. 11/88 Nelson Mine - Regrading areas. 52. 11/88 Nelson Mine - Regrading areas. 53. 11/88 54. 11/88 Nelson Mine - Regrading areas. Nelson Mine - Completed site. 55. 11/88 Nelson Mine - Completed site. 56. 11/88 57. 11/88 Nelson Mine - Completed site - same view as Photo #50. 58. 11/88 Nelson Mine - Straw mulch on site. 59. 11/88 Nelson Mine - Seeding disturbed areas.

Gossen Mine - Preconstruction aerial view.


60.

11/88



Gossen Mine - Preconstruction aerial view. 11/88 61. 6/89 Gossen Mine - Airshaft w/fence. 62. Gossen Mine - Subsidence grading area. 63. 6/89 Gossen Mine - Subsidence grading area. 64. 6/89 Gossen Mine - Subsidence grading area. 6/89 65. Gossen Mine - Completed shaft closure. 6/89 66. Gossen Mine - Completed graded area. 67. 6/89 Gossen Mine - Mulching disturbed areas. 68. 6/89 Gossen Mine - Mulched site. 69. 6/89 Lambert II Mine - Preconstruction aerial view. 70. 10/88 Lambert II Mine - Preconstruction aerial view. 71. 10/88 72. 7/87 Lambert II Mine - Waste pile on west adit preconstruction. 73. 7/87 Lambert II Mine - East adit - preconstruction. Lambert II Mine - West adit - preconstruction. 74. 6/87 Lambert II Mine - Preparing west adit for 75. 6/89 closure. 76. 6/89 Lambert II Mine - Open air shaft near west adit. 77. Lambert II Mine - Open air shaft near west 6/89 adit. 78. 6/89 Lambert II Mine - Closing west adit. 79. 7/89 Lambert II Mine - Regrading adit and waste pile area. 80. 6/89 Lambert II Mine - Subsidence that tractor fell into in 1989. 81. Lambert II Mine - Subsidence that tractor fell 6/89 into in 1988. 6/89 82. Lambert II Mine - Mine opening in subsidence

of Photo #81.



Lambert II Mine - Mulching site. 6/89 83. Lambert II Mine - Mulched site. 84. 6/89 Lambert II Mine - Mulched site. 85. 6/89 Lambert II Mine - Mulched site. 86. 6/89 Lambert II NE Mine - Preconstruction aerial 10/88 87. view. Lambert II NE Mine - Preconstruction aerial 88. 10/88 view. Lambert II NE Mine - Stripping topsoil east 89. 6/89 adit. Lambert II NE Mine - Stripping topsoil west 90. 6/89 adit. Lambert II NE Mine - Preparing west adit for 91. 6/89 closure. Buller Mine - Preconstruction aerial view. 92. 11/88 Buller Mine - Open east adit. 93. 7/89 Buller Mine - Open west adit. 94. 7/89 95. 7/89 Buller Mine - Soil seal completed on east adit. Buller Mine - Soil seal completed on west adit. 96. 7/89 97. 7/89 Buller Mine - Topsoil on soil seal - east pit. 98. 7/89 Buller Mine - Topsoil on soil seal - west adit. South Fork Mine - Preconstruction aerial view. 99. 10/88 100. 7/88 South Fork Mine - Open adit - preconstruction. 101. 7/88 South Fork Mine - Subsidence. 102. 7/88 South Fork Mine - Subsidence.

South Fork Mine - Foundation and debris.

103.


7/88



## -- Equipment --

104.	11/88	Case 680 E Backhoe.
105.	6/89	John Deere 690A Excavator.
106.	6/89	White transport truck w/lowboy trailer.
107.	11/88	Revegetation equipment.
108.	11/88	Pickup with straw crimper.
109.	11/88	Air compressor.
110.	11/88	Tool van, pickup truck, compressor.
111.	11/88	Caterpillar D-7 Dozer.
112.	11/88	Michigan 110, 11B Scraper.
113.	11/88	Terex TS14 Scraper.
114.	6/89	International water truck.
115.	11/88	International water truck - 4000 gallon.







# MINE RECLAMATION PROJECT

# JOHNSON HILL GROUP (6 SITES)


LOCATED IN

DAWSON AND RICHLAND COUNTIES, MONTANA

MONT A/E 88-46-117

PREPARED FOR

MONTANA DEPARTMENT OF STATE LANDS ABANDONED MINE RECLAMATION BUREAU



# INDEX DESCRIPTION SHEET NO. Johnson Hill Site - Reclamation Plan ..... 2 Neison Mine - Reclamation Plan ...... 4 Schmidt, Lambert II & II NE - Reclamation Plan ...... 5

# LANDOWNERS - CONTACT PERSONS

## JOHNSON HILL MINE

E.1/2, SEC. 31, T.20N., R.54E. Lloyd & Kathryn Hestetler Bloomfield, MT. 99315 Phone (406) 583-7758

W.1/2, SEC. 32, T.26N., R.S.E. Wally Hellesvig Bioconfield, MT. 59315 Phone (404) \$83-7756

#### SCHMIDT MINE

NW.1/4, SEC. 34, T.21N., R.53E. Warren Schwartz P.O. Box 1002 Welf Point, MT. 59201 Phone (404) 653-1168

#### **NELSON MINE**

NE.1/4, SEC. 19, T.20N., R.53E. Bob Whitmer Route 1, Box 25 Richey, MT. 59259 Phone (404) 773-5864

1222 Parkhill Drive Billings, MT. 59102 Phone (404) 252-0639

## GOSSEN MINE

8.1/3, SEC. 7, T.20N., R.53E. Walter Goosen P.O. Bez 117 Richey, MT. 59259 Phone (404) 773-5812

## LAMBERT II MINE

SE.1/4, SEC. 19, T.22N., R.55E. Glacier Park Co. P.O. Box 579 Miles City, MT. 59301 Phone (404) 232-1274

## LAMBERT II N.E. MINE

NW.1/4, SEC. 17, T.22N., R.55E. Walde Pust Rural Route Sevage, MT. 59262 Phone (406) 798-3448

Son

Han

GROUP

SHEET

COVER

NOSNHO

LDR

HECKED BY TOK

1-26-88


REVISED

SHEET NO 5


87-10-08


REDUCED PRINTS APPROX. 1/2 ORIGINAL SCALE



















RIFE COLUMN PAR Of the state of th The grown of the Street (Accupate Street) arestrok , asifpust pas loik b. 

\* THURSD 4. 4. AV 28 8 (4) 张水泉水泉以東京原水水汽车省東京区水汽车 BE. 127 . 148 E 33 · Brile Buth the se 3 L C 11 11 11,749,360 GAMEL AT IT 表出系等無益。 2000 mm 100 mm F1700 . W 73. NES . 286 00.384.76 "李克克"。 《美国大学 中文工程等。 "一年中华家庭来自家。"李克克,一个家

SISYL 14.

TROP TOTAL CONTRACT OF THE STREET data + TELL FORGOTE IMAGE. The state of the s 1 1 T 5

TOLKE ON THE COLUMN TE.30 M.S.S. . 8"

i birote replaced en colle Learnothel notherannedth wis .il compays become the compositioning and another than the composition in the composition - 1 CAMBARAGE 155 With the specific the same LICE CONTRACTOR CONTRACTOR couldn't and the person of the second . The in with the Department .c. deg course if the Contact Constalny send outside the same as to the go yan tet dii. Dar di **owa** Talifon, di loo di over es**ita** sylvernolables all a limb cleaning do. COLUMN LAND LAISE SECO ANALYSIS OF PROFESSIONAL SERVICE FEES DATE OF PREPARATION: September 16, 1989 PROJECT: Johnson Hill Group (6 Sites)

Dawson and Richland Counties, Montana

Mont A/E 88-46-117

**************************************				
PROFESSIONAL SERVICE	AMOUNT			

\* Data Gathering, Site Evaluation, Preliminary Engineering, Final Engineering, Bidding Documents \$41,734.36

\* Constitution Administration, Construction Inspection, Final Report Preparation \$21,547.81

L.C. HANSON CO. COSTS

\$63,282.17

CONSTRUCTION COSTS

\$79,285.00

#### FERCENTAGE ANALYSIS

PRE-CONST. LCH CO COST/CONSTRUCTION COST 52.64%

CONST. & POST CONST. LCH CO. COST/CONSTRUCTION COST 27.18%

TOTAL LCH CO. COST/CONSTRUCTION COST 79.82%

REMARKS: Services provided inc. de lien determination, landowner consent budget preparation, great application, weed board approval, basic engineering, construction staking, contract administration, quantity accounting and full time resident inspection. This project involved six different sites originally with the Department adding two additional sites during the course of the Contract. Combining sites into one construction project achieves savings in administrative costs during construction.

